

## **APPENDIX 11.5**

### **11.5 Construction Mitigation**

11.5.1 The following is a set of measures that should be incorporated into the specification for the works:

#### Communications

- develop and implement a stakeholder communications plan that includes community engagement before and during work on site;
- display the name and contact details of person(s) accountable for air quality and dust issues on the site boundary. This may be the environmental manager/engineer or the site manager; and
- display the head or regional office contact information.

#### Dust Management Plan

- Develop and implement a Dust Management Plan (DMP) approved by the Local Authority which documents the mitigation measures to be applied, and the procedures for their implementation and management.

#### Site Management

- Record all dust and air quality complaints, identify cause(s), take appropriate measures to reduce emissions in a timely manner, and record the measures taken;
- make the complaints log available to the local authority when asked;
- record any exceptional incidents that cause dust and/or air emissions, either on- or off-site, and the action taken to resolve the situation in the log book; and

#### Monitoring

- Undertake daily on-site and off-site inspections where receptors (including roads) are nearby, to monitor dust, record inspection results, and make the log available to the Local Authority when asked. This should include regular dust soiling checks of surfaces such as street furniture, cars and window sills within 100 m of the site boundary, with cleaning to be provided if necessary;
- carry out regular site inspections to monitor compliance with the DMP, record inspection results, and make an inspection log available to the Local Authority when asked;
- increase the frequency of site inspections by the person accountable for air quality and dust issues on site when activities with a high potential to produce dust are being carried out and during prolonged dry or windy conditions; and

### Preparing and Maintaining the Site

- Plan the site layout so that machinery and dust-causing activities are located away from receptors, as far as is possible;
- erect solid screens or barriers around dusty activities or the site boundary that are at least as high as any stockpiles on site;
- fully enclose site or specific operations where there is a high potential for dust production and the site is active for an extensive period;
- avoid site runoff of water or mud;
- keep site fencing, barriers and scaffolding clean using wet methods;
- remove materials that have a potential to produce dust from site as soon as possible, unless being re-used on site. If they are being re-used on-site cover as described below; and
- cover, seed, or fence stockpiles to prevent wind whipping.

### Operating Vehicle/Machinery and Sustainable Travel

- ensure all vehicles switch off their engines when stationary – no idling vehicles;
- avoid the use of diesel- or petrol-powered generators and use mains electricity or battery-powered equipment where practicable;
- impose and signpost a maximum-speed-limit of 15 mph on surfaced and 10 mph on un-surfaced haul roads and work areas (if long haul routes are required these speeds may be increased with suitable additional control measures provided, subject to the approval of the nominated undertaker and with the agreement of the local authority, where appropriate);
- produce a Construction Logistics Plan to manage the sustainable delivery of goods and materials; and
- implement a Travel Plan that supports and encourages sustainable staff travel (public transport, cycling, walking, and car-sharing).

### Operations

- Only use cutting, grinding or sawing equipment fitted or in conjunction with suitable dust suppression techniques such as water sprays or local extraction, e.g. suitable local exhaust ventilation systems;
- ensure an adequate water supply on the site for effective dust/particulate matter suppression/mitigation, using non-potable water where possible and appropriate;
- use enclosed chutes, conveyors and covered skips;

- minimise drop heights from conveyors, loading shovels, hoppers and other loading or handling equipment and use fine water sprays on such equipment wherever appropriate; and
- ensure equipment is readily available on site to clean any dry spillages, and clean up spillages as soon as reasonably practicable after the event using wet cleaning methods.

#### Waste Management

- Avoid bonfires and burning of waste materials.

#### Measures Specific to Earthworks

- Re-vegetate earthworks and exposed areas/soil stockpiles to stabilise surfaces as soon as practicable;
- use Hessian, mulches or trackifiers where it is not possible to re-vegetate or cover with topsoil, as soon as practicable; and
- only remove the cover from small areas during work, not all at once.

#### Measures Specific to Construction

- Avoid scabbling (roughening of concrete surfaces), if possible;
- ensure sand and other aggregates are stored in bunded areas and are not allowed to dry out, unless this is required for a particular process, in which case ensure that appropriate additional control measures are in place;
- ensure bulk cement and other fine powder materials are delivered in enclosed tankers and stored in silos with suitable emission control systems to prevent escape of material and overfilling during delivery; and
- for smaller supplies of fine powder materials ensure bags are sealed after use and stored appropriately to prevent dust.

#### Measures Specific to Trackout

- Use water-assisted dust sweeper(s) on the access and local roads, to remove, as necessary, any material tracked out of the site. This may require the sweeper being continuously in use;
- avoid dry sweeping of large areas;
- ensure vehicles entering and leaving sites are covered to prevent escape of materials during transport;
- implement a wheel washing system (with rumble grids to dislodge accumulated dust and mud prior to leaving the site where reasonably practicable);